

COMPLETION REPORT

	Name of the work	Development of Civil Works at HMT Layout parks, in Ward No.9, vidyaranya,apara,
2	Sanctioned Estimate No. and Date	EE/(Project)/YNKzone/TS/01/16-17 Dt : 27.01.2017
3	Head of the Account which is chargeable	P- 2415 009-17-000002
4	Estimate work order No. and Date	EE/(Project)/YNKzone/VO/26/16-17 Dt : 27.01.2017
5	Name of the Contractor	Technical Manager (West) KRIDL, Bangalore
6a)	Time stipulated for completion of work	6 months
b)	Delay in execution of work	
7	Measurement Recorded M.B. No	MB No. 38/13-14 Page No.3460 to 3477
8a)	Check Measurement of the M.B. No.	MB No. 38/13-14
	Asst. Executive Engineer/ HR. Engineer Executive Engineer	Sri. N. Srinivas
9	Name of the Official / Officer in charge of the work	Sri. Eerappa Reddy
10a)	Asst. Executive Engineer	Sri. B.V. Chandrashekar
b)	Asst. Executive Engineer	

Rs.10-00 Lakhs

As per sanctioned
Estimated Amount

Rs. 9,99,180.42

Amount claimed
as per Actuals

Rs. 819.58

Difference
Savings

Excess

Remarks

- a) Certified that the above work has been completed within the stipulated time noted in measurement order
- b) Certified that the contractor has delayed and completed the work for which necessary line has been recovered
- c) Certified that the above work has been executed the contractor satisfactorily in accordance with the specification as entrusted in the agreement.


Asst.Engineer/Jr. Engineer,
Bruhat Bangalore Mahanagara Palike


Asst. Executive Engineer
Bruhat Bangalore Mahanagara Palike
Project Division
Velahanka Zone
Bangalore


21/1/17